


# North Shetland Reinforcement Project – Overview




**Legend**

- Complete
- Remaining

Overview	
Total Length –	44.6km of cabling
Installed –	16.5km of cable duct
Remaining –	28.1 km

# North Shetland Reinforcement Project – Northern Section





# North Shetland Reinforcement Project – Central Section



**Legend** Mainland

- █ Complete
- █ Remaining

**HDD4 Under  
Viking Wind Farm  
Cables**

**HDD3 Under  
Viking Wind Farm  
Cables**



# North Shetland Reinforcement Project – Southern Section



**Legend**

- Complete
- Remaining

**Connection into  
Lerwick GSP**